7066073/2023/TW-BUDTSP-sow01

GOVERNEMNT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department - Rampachodavaram - R&R Grant - Work "Construction of R&R colony with civic amenities at Musallakunta (V) in Devipatnam (M) of East Godavari District, Estimated cost Rs.3157.90 lakhs" - Sanction of post facto approval for 6th E.O.A.T up to 29.01.2023 without LDs - Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No.71 **Dated:28.02.2023.**

Read the following:

1. G.O.Rt.No.215, Social welfare (TW-Bud) Department, Dated 21.07.2022.
2. Lr.Rc.No.678/DEEIII/AEE7/R & RRCVM/Musallakunta/TW, Dated 13.01.2023 received on 25.01.2023.

******

O R D E R :

In the reference 2nd read above, the Engineer-in-Chief, Tribal Welfare has stated that the work "Construction of R&R colony with civic amenities at Musallakunta (V) in Devipatnam (M) of East Godavari District, Estimated cost Rs.3157.90 lakhs" was entrusted to Contractor M/s SR Edifice Pvt Ltd with an completion period of 12 months and the work is to be completed on or before 08.07.2019. Whereas, the contractor could not complete the work within agreement period i.e. by 08.07.2019. Hence, 1st E.O.A.T was sanctioned up to Dated 17.02.2020, 2nd E.O.A.T was sanctioned up to Dated 05.07.2020, 3rd E.O.A.T was sanctioned up to Dated 30.06.2021, 4th E.O.A.T was sanctioned up to Dated 31.03.2022 and 5th E.O.A.T was sanctioned up to Dated 30.09.2022, without LDs.

2. He has requested to sanction post facto approval for 6th EOAT up to Dated 29.01.2023 (1300 days from agreement completion date beyond powers of Engineer-in-Chief, Tribal Welfare) without LD as the delay is due to delay in revised approval of DPR with finalization of amenities and conclusion of agreement on 16.07.2022 (106 days) and due to heavy rainfall (32days).

3. Government after careful examination of the matter, hereby sanction post facto approval for 6th Extension of Agreement Time (E.O.A.T) for the Work "Construction of R&R colony with civic amenities" at Musallakunta (V) in Devipatnam (M) of East Godavari District, Estimated cost Rs.3157.90 lakhs up to 29.01.2023 without LD's on responsibility of Executive Engineer (Tribal Welfare), Rampachodavaram.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNEMNT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, East Godvarai.
The Pay and Accounts Officer, Mangalagiri.

Copy to:
The OSD to Hon'ble Deputy Chief Minister (TW).
The P.S to Secretary to Government (TW).
SF/SCs (C.No.1485667/2021).

//FORWARDED :: BY ORDER//

K Vijayalakshmi
SECTION OFFICER